



University of Colorado
Anschutz Medical Campus

The Anschutz Health Sciences Building

Construction Update
15 July 2019

CAAICON

- 
- Construction Status
 - Accomplishments to Date
 - Upcoming Activities

Agenda

Project Leadership and Staff



Doug Wilson, Project Director
doug.wilson@caaicon.com

Daniel Loosbrock, Project Executive
daniel.loosbrock@caaicon.com



Eric Snelling, Senior Superintendent



University of Colorado
Anschutz Medical Campus

David Turnquist, Associate Vice Chancellor
Facilities Management

Michael Barden, Director
Facilities Projects

Ethan Carter, PhD, Director
Department of Environmental Health and Safety

Breanne Beck, Senior Industrial Hygienist
Department of Environmental Health and Safety

LoriAnn Smith, Associate Director
University Risk Management


An aerial photograph of a large university campus, showing a dense arrangement of academic buildings, dormitories, and green spaces. The image is in grayscale. Overlaid on the center of the image is the text "Construction Status" in a large, black, sans-serif font.

Construction Status



Construction Progress

- Caissons Complete
- Foundation Walls
- Elevator/ Stair Cores
- Underground Plumbing
- Backfill Along Foundation Walls



An aerial, grayscale photograph of a large university campus. The image shows a dense collection of academic and administrative buildings, interspersed with green spaces, lawns, and trees. A network of roads and walkways crisscrosses the campus. In the center, the text "Upcoming Activities" is overlaid in a large, black, sans-serif font.

Upcoming Activities

Plumbing and Electrical UG

Foundation Walls, Columns, SOG

Level 1 Concrete- August


Start going vertical with decks after Level 1 complete.

North Tunnel- On Hold. Team mitigating infiltration prior to work starting.

Foundation Walls, Columns, SOG

Start going vertical with decks after Level 1 complete.

North Tunnel- On Hold. Team mitigating infiltration prior to work starting.



Reminders

- Next Town Hall
 - August 7th at 12:00pm
- Information can be found on the Facilities Active Projects website:
<http://www.ucdenver.edu/about/departments/FacilitiesManagement/FacilitiesProjects/ActiveProjects/Pages/AnschutzHealthSciencesBldg.aspx>
- Contact Information
 - Doug Wilson, doug.wilson@caaicon.com

An aerial photograph of a large university campus. The image shows a dense cluster of academic buildings, including several large, multi-story structures with flat roofs. There are numerous parking lots filled with cars, and several green spaces with trees. A road with a median runs through the center of the campus. In the foreground, there are some smaller buildings and a large open area. The word "Questions?" is overlaid in a large, black, sans-serif font on the left side of the image.

Questions?