

SECTION 00 65 19.03 – NOTICE OF APPROVAL OF OCCUPANCY/USE

PART 1 - GENERAL

- 1.1 RELATED DOCUMENTS (Not Applicable)
- 1.2 SUMMARY (Not Applicable)
- 1.3 DEFINITIONS (Not Applicable)
- 1.4 NOTICE OF APPROVAL OF OCCUPANCY/USE
 - A. State of Colorado form “Notice of Approval of Occupancy/Use” (SBP-01).
 - B. A copy of the above noted form is attached to the end of this section.
- 1.5 PROCEDURE

PART 2 - PRODUCTS (Not (Not Applicable)Applicable)

PART 3 - EXECUTION (Not Applicable)

END OF SECTION 00 65 19.03



STATE OF COLORADO
OFFICE OF THE STATE ARCHITECT
STATE BUILDINGS PROGRAM

NOTICE OF APPROVAL OF OCCUPANCY/USE

Date of Occupancy: _____
Date to be inserted by the Architect/Engineer after consultation with Principal Representative

Institution/Agency: _____

Project No./Name: _____

Portion(s) of project for which occupancy is approved:

Type of Occupancy: ☐ Total or ☐ Partial

The items identified below if applicable must be completed with before Occupancy is approved.

Date Completed	A/E Signoff	
		1. The Notice of Substantial Completion has been issued and the Building Inspection Record is completely signed-off and attached.
		2a. Notification has been made to the local Fire Department concerning which portion(s) of the building will be occupied and the date(s).
		2b. Fire alarms, smoke detection systems and building fire sprinkler systems have been fully checked and are operable.
		2c. The building's fire connections must be installed and operable, if applicable.
		3. Coordination for final utility and service connections and meters (water, gas, sewer, electricity and telecommunication) has been made and systems are in full operating order.
		4. Sterilization of plumbing systems has been performed.
		5. Operational test of systems and equipment has been performed as required.
		6. Systems adjustments such as balancing, equipment operations, etc., have been performed. Reports have been submitted to the Architect/Engineer for approval.
		7. Principal Representative furnished equipment and furnishings are coordinated and placed.
		8. All elements left unfinished must be in such condition that there would be no hazard to the health or safety of the occupants.
		9. All restroom facilities must be fully functional and operable.
		10. All light fixtures must be installed and operable.

